



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 27, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- Field Mechanical and Electrical nearly complete. Backfill and site restoration has commenced.

Penn Station

- Stopples Locations field identified.

Denbigh Station

- Stopples Locations field identified.

Blaisdell Station

- Site civil work is complete in preparation for mechanical work and electrical work. Pump and electrical building delivered and installed. Mechanical site work has commenced. Electrical work commencing this week.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	99%	Civil	0%
Mechanical	99%	Mechanical	0%
Electrical	99%	Electrical	0%
Clean-up	0%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	0%	Civil	90%
Mechanical	0%	Mechanical	60%
Electrical	0%	Electrical	1%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Targeting a commissioning the week of July 9.

Penn:

Installation of stopple isolation delayed due to poor site conditions.

Denbigh:

Installation of stopple isolation delayed due to poor site conditions.

Blaisdell:

Electrical and Mechanical work to continue. Scheduling the mainline tie-in for July 17. Commissioning scheduled for Early September.

Comments:

Name

Date

Edward J. Kelly

6/27/07