



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 11, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- In the progress of commissioning the facility.

Penn Station

- Civil Prejob meeting held.

Denbigh Station

- Stopples Locations field identified.

Blaisdell Station

- Mechanical and electrical work is underway.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	99%	Civil	0%
Mechanical	99%	Mechanical	0%
Electrical	99%	Electrical	0%
Clean-up	0%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	0%	Civil	90%
Mechanical	0%	Mechanical	70%
Electrical	0%	Electrical	15%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Targeting a completing commissioning.

Penn:

Civil construction to commence July 16 and expected to be complete in 5-6 weeks.

Denbigh:

Installation of stopples delayed due to poor site conditions.

Blaisdell:

Electrical and Mechanical work to continue. Scheduling the mainline tie-in for July 17. Commissioning

scheduled week of Aug. 20.

Comments:

Name	Date
Edward J. Kelly	7/11/07