



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Aug. 8, 2007**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

**Brief Description of Weekly Activities:**

**Larimore Station**

- Final actuator repaired Aug. 7.

**Penn Station**

- Civil work commenced July 16. Work has commenced on prefabrication of pipeline header and station.

**Denbigh Station**

- Work tom commenced on prefabrication of pipeline header

**Blaisdell Station**

- Mechanical work complete. Electrical work is underway.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	99%	Civil	0%
Mechanical	99%	Mechanical	0%
Electrical	99%	Electrical	0%
Clean-up	0%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	35%	Civil	90%
Mechanical	15%	Mechanical	99%
Electrical	0%	Electrical	75%
Clean-up	0%	Clean-up	0%

**Significant Work Activity for next Week:**

Larimore:

Complete clean-up as time allows..

Penn:

Civil commenced July 16 and expected to be complete in 5-6 weeks. Work to commence for pump foundation. Installation of mainline header scheduled for Sept. 24.

Denbigh:

Installation of mainline header scheduled for Sept. 24.

Blaisdell:

Electrical work to continue. Commissioning scheduled week of Aug. 20.

**Comments:**

**Name**

**Date**

Edward J. Kelly

8/08/07