



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 15, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- Station Commissioned. Final clean-up and painting remains.

Penn Station

- Civil work commenced July 16. Work has commenced on prefabrication of pipeline header and station.

Denbigh Station

- Work to commenced on prefabrication of pipeline header.

Blaisdell Station

- Electrical work complete on Aug. 17.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	100%	Civil	0%
Mechanical	100%	Mechanical	0%
Electrical	100%	Electrical	0%
Clean-up	50%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	50%	Civil	99%
Mechanical	20%	Mechanical	99%
Electrical	0%	Electrical	99%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Complete clean-up as time allows.

Penn:

Civil commenced July 16 and expected to be complete in 5-6 weeks. Building to arrive 8/20. Installation of mainline header scheduled for Sept. 24.

Denbigh:

Installation of mainline header scheduled for Sept. 24.

Blaisdell:
Commissioning scheduled week of Aug. 20.

Comments:

Name	Date
Edward J. Kelly	8/15/07