



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Sept. 5, 2007**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

### Brief Description of Weekly Activities:

#### Larimore Station

- Station Commissioned. Final clean-up and painting remains.

#### Penn Station

- Civil work commenced July 16 and should be complete this week. Work has commenced on prefabrication of pipeline header and station. Pump arrived 8/29.

#### Denbigh Station

- Civil work commenced on 8/20. Work has commenced on prefabrication of pipeline header.

#### Blaisdell Station

- Commissioning complete.

### Specific Activity on Project

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	100%	Civil	10%
Mechanical	100%	Mechanical	10%
Electrical	100%	Electrical	0%
Clean-up	50%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	90%	Civil	100%
Mechanical	40%	Mechanical	100%
Electrical	0%	Electrical	100%
Clean-up	0%	Clean-up	0%

### Significant Work Activity for next Week:

Larimore:

Painting at various stations to start 9/11.

Penn:

Installation of mainline header scheduled for Sept. 24. Commissioning scheduled for Nov. 12.

Denbigh:

Installation of mainline header scheduled for Sept. 24.

Blaisdell:

Painting at various stations to start 9/11.

**Comments:**

<b>Name</b>	<b>Date</b>
Edward J. Kelly	9/5/07