



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 12, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- Station Commissioned. Final clean-up and painting remains.

Penn Station

- Work has commenced on prefabrication of pipeline header and station. Work has commenced on installation of pipeline header.

Denbigh Station

- Civil work commenced on 8/20. Work has commenced on prefabrication of pipeline header.

Blaisdell Station

- Commissioning complete.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	100%	Civil	15%
Mechanical	100%	Mechanical	15%
Electrical	100%	Electrical	0%
Clean-up	50%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	90%	Civil	100%
Mechanical	50%	Mechanical	100%
Electrical	0%	Electrical	100%
Clean-up	0%	Clean-up	0%

Significant Work Activity for next Week:

Larimore:

Painting at various stations to start 9/17.

Penn:

Installation of mainline header scheduled for Sept. 24. Commissioning scheduled for Nov. 12.

Denbigh:

Installation of mainline header scheduled for Sept. 24.

Blaisdell:

Painting at various stations to start 9/17.

Comments:

Name	Date
Edward J. Kelly	9/12/07