



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



## Weekly Construction Progress Report

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Oct. 24, 2007**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

### Brief Description of Weekly Activities:

#### Larimore Station

- Painting has commenced.

#### Penn Station

- Electrical and on-site mechanical work has commenced.

#### Denbigh Station

- Mechanical work around pump building commenced. Control building and pump set on foundation.

#### Blaisdell Station

- Painting complete.

### Specific Activity on Project

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	100%	Civil	75%
Mechanical	100%	Mechanical	55%
Electrical	100%	Electrical	0%
Clean-up	75%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	90%	Civil	100%
Mechanical	80%	Mechanical	100%
Electrical	35%	Electrical	100%
Clean-up	0%	Clean-up	100%

### Significant Work Activity for next Week:

Larimore:

Complete painting.

Penn:

Commissioning has been rescheduled for Dec. 3.

Denbigh:

Complete installation of pump building by Thanksgiving. Electrical to start first part of Nov.

Blaisdell:

None – Station complete.

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	10/24/07