



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 7, 2007

Case No. PU-06-349

| | Name | Company | Office | Cell |
|--------------------------------------|------------------------------|--------------------|--------------|-----------------------------|
| Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Sr. Construction Coordinator: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |
| Chief Inspector | Stan Johnson/ Roger Isackson | | N/A | 870-665-1704 / 307-277-5171 |

Brief Description of Weekly Activities:

Larimore Station

- Painting completed.

Penn Station

- Electrical and on-site mechanical work nearing completion. Civil work and clean-up activities underway. Electrical to be energized 11-8.

Denbigh Station

- Mechanical work nearing completion. Foundation for pump building being completed. Electrical work has commenced.

Blaisdell Station

- Painting complete.

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|-------------------------|------------|--------------------------|------------|
| Larimore Station | | Denbigh Station | |
| Civil | 100% | Civil | 80% |
| Mechanical | 100% | Mechanical | 95% |
| Electrical | 100% | Electrical | 5% |
| Clean-up | 75% | Clean-up | 0% |
| Penn Station | | Blaisdell Station | |
| Civil | 92% | Civil | 100% |
| Mechanical | 95% | Mechanical | 100% |
| Electrical | 75% | Electrical | 100% |
| Clean-up | 0% | Clean-up | 100% |

Significant Work Activity for next Week:

Larimore:
None – Station complete.

Penn:
Commissioning has been rescheduled for Dec. 3.

Denbigh:
Complete installation of pump building by Thanksgiving. Commissioning scheduled for Dec. 17.

Blaisdell:
None – Station complete.

Comments:

| Name | Date |
|-----------------|-------------|
| Edward J. Kelly | 11/07/07 |