



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 28, 2007**

**Case No. PU-06-349**

	Name	Company	Office	Cell
<b>Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Sr. Construction Coordinator:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356
<b>Chief Inspector</b>	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

**Brief Description of Weekly Activities:**

**Larimore Station**

- Painting completed.

**Penn Station**

- Electrical work nearing completion. Civil work and clean-up activities underway.

**Denbigh Station**

- Electrical work nearing completion. Pump building being erected.

**Blaisdell Station**

- Painting complete.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Larimore Station</b>		<b>Denbigh Station</b>	
Civil	100%	Civil	95%
Mechanical	100%	Mechanical	100%
Electrical	100%	Electrical	50%
Clean-up	100%	Clean-up	0%
<b>Penn Station</b>		<b>Blaisdell Station</b>	
Civil	98%	Civil	100%
Mechanical	100%	Mechanical	100%
Electrical	95%	Electrical	100%
Clean-up	0%	Clean-up	100%

**Significant Work Activity for next Week:**

Larimore:  
None – Station complete.

Penn:  
Commissioning is on schedule for Dec. 3.

Denbigh:  
Commissioning scheduled for Dec. 17.

Blaisdell:  
None – Station complete.

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Edward J. Kelly	11/28/07