



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 5, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- Painting completed.

Penn Station

- Construction activities complete except gravel topping with may have to wait until spring. Commissioning underway.

Denbigh Station

- Electrical work nearing completion. Pump building being erected.

Blaisdell Station

- Painting complete.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	100%	Civil	95%
Mechanical	100%	Mechanical	100%
Electrical	100%	Electrical	50%
Clean-up	100%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	98%	Civil	100%
Mechanical	100%	Mechanical	100%
Electrical	100%	Electrical	100%
Clean-up	0%	Clean-up	100%

Significant Work Activity for next Week:

Larimore:
None – Station complete.

Penn:
Commissioning.

Denbigh:
Commissioning scheduled for Dec. 17.

Blaisdell:

None – Station complete.

Comments:

Name	Date
Edward J. Kelly	Dec. 5, 2007