



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 19, 2007

Case No. PU-06-349

	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson/ Roger Isackson		N/A	870-665-1704 / 307-277-5171

Brief Description of Weekly Activities:

Larimore Station

- Painting completed.

Penn Station

- Clean-up and painting remain and will be completed in the spring.

Denbigh Station

- Commissioning of pump underway.

Blaisdell Station

- Painting complete.

Specific Activity on Project

Description	% Complete	Description	% Complete
Larimore Station		Denbigh Station	
Civil	100%	Civil	99%
Mechanical	100%	Mechanical	100%
Electrical	100%	Electrical	99%
Clean-up	100%	Clean-up	0%
Penn Station		Blaisdell Station	
Civil	98%	Civil	100%
Mechanical	100%	Mechanical	100%
Electrical	100%	Electrical	100%
Clean-up	0%	Clean-up	100%

Significant Work Activity for next Week:

Larimore:

None – Station complete.

Penn:

Clean-up and painting set for spring.

Denbigh:

Commissioning to be complete by Dec. 21. Clean-up and painting set for spring.

Blaisdell:

None – Station complete.

Comments:

Name	Date
Edward J. Kelly	Dec. 19, 2007