

Keystone Pipeline Project **Construction Progress**

Report For the week of June 8<sup>th</sup>, to June 14<sup>th</sup>, 2008

State	Pipeline Spread	County	Activities this week	Planned for Next week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> <li>Clearing, grading and stringing</li> <li>Erosion and sedimentation controls</li> <li>Access pads and fence gaps</li> <li>Road bore crews and manual welders</li> <li>Train and qualification of welders</li> </ul>	<ul style="list-style-type: none"> <li>Clearing, grading, ditching, stringing and pipe bending</li> <li>Erosion and sedimentation controls</li> <li>Access pads and road bores</li> <li>Weld practice and start of mini welding crew</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>Foreign utility locates</li> <li>Temporary fence gaps, erosion and sedimentation controls</li> <li>Access pads</li> <li>Clearing topsoil salvage, and grading</li> </ul>	<ul style="list-style-type: none"> <li>Foreign utility locates</li> <li>Erosion and sedimentation controls</li> <li>Clearing, topsoil salvage and grading</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>Pre-Construction activities including one call and utility locates</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> </ul>
	MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Access pads</li> <li>Clearing, topsoil salvage, grading, stringing, pipe bending and welding</li> <li>Road bores</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Access pads</li> <li>Clearing, topsoil salvage, grading, stringing, pipe bending and welding</li> <li>Road bores</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Access pads</li> <li>Clearing</li> </ul>	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Access pads</li> <li>Clearing, topsoil salvage and grading</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Access pads</li> </ul>	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Access pads</li> <li>Clearing</li> </ul>
		Marshall	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> </ul>	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> </ul>
South Dakota MP 217.8 to MP 263.2		Day	<ul style="list-style-type: none"> <li>Pre-Construction activities including one call</li> </ul>	<ul style="list-style-type: none"> <li>Pre-Construction activities including one call</li> </ul>

513 PU-06-421 Filed: 6/13/2008 Pages: 1  
**Construction Progress Report for Week of June 8 to June 14, 2008**



TransCanada Keystone Pipeline, LP

