

**Exhibit E**  
**Construction Progress Reports**  
**Spreads 1A and 2A**

**KEYSTONE PIPELINE PROJECT**

**DAILY CONSTRUCTION PROGRESS REPORT  
US Pipeline Spread 1A**



**INFORMATION**

35 Location: Grafton, ND Contractor: Henkels & McCoy Project: Keystone Pipeline Project

**SAFETY ASSESSMENT**

	Today	To Date		Today	To Date		Today	To Date
Crew Inspections	0	38	Nonconformances	0	9	Open Nonconformances	0	0
Near Hit	0	11	Serious	0	0	Critical	0	1
Minor	0	13	Major	0	0	Vehicle Incident	0	6

**ENVIRONMENTAL & REGULATORY COMPLIANCE**

	Today	To Date		Today	To Date		Today	To Date
Crew Inspections	0	94	Nonconformances	0	5	Open Nonconformances	0	0
Minor	0	2	Serious	0	0	Major	0	0

**WORKING CONDITIONS**

Weather Conditions: Sunny and warm Temperature: 7 A.M. 58 °F 12:00 P.M. 76 °F 5:00 P.M. 83 °F  
 ROW Conditions: Good Wind: 7 A.M. 5 mph 12:00 P.M. 7 mph 5:00 P.M. 10 mph  
 Did ABNORMAL working conditions exist that adversely affected construction progress?  Y  N (If yes, explain in remarks or document separately and attach)  
 Any Crews affected by adverse weather, right-of-way or other working conditions?  Y  N (If yes, explain in remarks or document separately and attach)

**CONSTRUCTION MANAGEMENT MANPOWER**

Construction Management	4	Safety & Environmental	0	Visitor / Other	
Inspection	0	Survey/Land Personnel	0	<b>TOTAL</b>	<b>4</b>

**CONTRACTOR MANPOWER**

Supervision	2	Welders/Helpers	0	Laborers	0
Teamsters	0	Operators	0	<b>TOTAL</b>	<b>2</b>

**CONSTRUCTION PROGRESS**

Contractor Mainline Construction Operation	Date Started	Pipeline Station No.		Feet Today	Feet To Date	Feet To Finish	% Complete	Days Worked	Avg. Rate (Ft/Day)	Date Complete
		From	To							
Fences & Utility Location	19-May-08				317,506	368,894	46.26%	29	10,948	
Clearing	21-May-08				114,880	571,720	18.71%	28	4,096	
Top Soil Stripping/Grading	21-May-08				104,893	581,507	15.28%	28	3,748	
Trenching	28-May-08				89,208	597,192	13.00%	21	4,248	
Rock Trench (Blasting)										
Haul & String	05-Jun-08				35,823	650,777	8.19%	15	2,375	
Bend & Setup	16-Jun-08				22,565	663,835	3.29%	5	4,513	
Pipe Laying (Pipe Gang)										
Line Welding (Firing Line)										
NDE (UT and/or X-ray)										
Field Joint Coating										
Lower-in										
Backfill										
Tie-ins										
Tile Repair										
Rough Cleanup										
Final Cleanup/Restoration										
Revegetation										
Pretest Cleaning/Pigging										
Hydrostatic Testing										
Calliper Pigging										
Pipeline Drying										

Contractor Specialty Construction Operation	Date Started	Quantity	Installed Today	Installed To Date	To Finish	% Complete
Fabricated Assembly (MLV, L/R, Side Tap)		5			5	0%
Bored Crossing (Road/RR/Canal, etc.)	30-May-08	99		6	93	6%
Major Stream/River Crossing - Open Cut		14			14	0%
Major Stream/River Crossing - HDD		3			3	0%
Wetland Crossing		37557			37557	0%

**WELDING DATA**

Mainline(ML) Welds Today:	To Date:	Avg. #/Day
Rejects Today (ML):	To Date:	Avg. #/Day
Cut-outs Today (ML):	To Date:	Avg. #/Day
Road Bore Welds Today:	To Date:	3 Avg. #/Day
Tie-in Welds Today:	To Date:	Avg. #/Day
Fab. Welds Today:	To Date:	

**NDE**

Mainline UT's Today:	To Date:
Repairs Today (ML):	To Date:
Repair Rate (ML):	To Date:
Tie-in X-Rays/UT Today:	To Date:
Fab. X-Rays Today:	To Date:

**SIGNATURE BLOCK**

Site Manager: (Print Name)	Bill Laffoon	WORK DATE	22-Jun-08
Site Manager: (Sign Name)		REPORT DATE	23-Jun-08
Date:	23-Jun-08	REPORT NO.	35

WRITTEN COMMENTS FOR THE DAYS ACTIVITIES

No Work Sunday.

**KEYSTONE PIPELINE PROJECT**

**DAILY CONSTRUCTION PROGRESS REPORT  
US Pipeline Spread 2A**



**INFORMATION**

Report Number: 40	Location: Valley City, ND	Contractor: Michels	Project: Keystone Pipeline Project
-------------------	---------------------------	---------------------	------------------------------------

**SAFETY ASSESSMENT**

	Today	To Date		Today	To Date		Today	To Date
Crew Inspections	2	11	Nonconformances	1	4	Open Nonconformances	0	0
Near Hit	0	2	Serious	0	0	Critical	0	1
Minor	1	6	Major	1	3	Vehicle Incident	0	5

**ENVIRONMENTAL & REGULATORY COMPLIANCE**

	Today	To Date		Today	To Date		Today	To Date
Crew Inspections	13	225	Nonconformances	1	5	Open Nonconformances	0	1
Minor	0	6	Serious	0	0	Major	0	0

**WORKING CONDITIONS**

Weather Conditions: Sunny Temperature: 7 A.M. 52°F 12:00 P.M. 75°F 5:00 P.M. 78°F  
 ROW Conditions: Dry Wind: 7 A.M. 5 mph 12:00 P.M. 25 mph 5:00 P.M. 10 mph  
 Did ABNORMAL working conditions exist that adversely affected construction progress?  Y  N (If yes, explain in remarks or document separately and attach)  
 Any Crews affected by adverse weather, right-of-way or other working conditions?  Y  N (If yes, explain in remarks or document separately and attach)

**CONSTRUCTION MANAGEMENT MANPOWER**

Construction Management	3	Safety & Environmental	5	Visitor / Other	0
Inspection	25	Survey/Land Personnel	24	<b>TOTAL</b>	<b>57</b>

**CONTRACTOR MANPOWER**

Supervision	43	Welders/Helpers	68	Laborers	105
Teamsters	40	Operators	88	NDE Techs	13
				<b>TOTAL</b>	<b>357</b>

**CONSTRUCTION PROGRESS**

Contractor Mainline Construction Operation	Date Started	Pipeline Station No.		Feet Today	Feet To Date	Feet To Finish	% Complete	Days Worked	Avg. Rate (Ft/Day)	Date Complete
		From	To							
Fences & Utility Location	14-May-08				494,717	191,683	72.07%	25	19,789	
Clearing	22-May-08				315,866	370,534	46.02%	16	19,742	
Top Soil Stripping/Grading	26-May-08			0	164,044	522,356	23.90%	22	7,457	
Trenching	20-Jun-08			0	9,894	676,506	1.44%	2	4,947	
Rock Trench (Blasting)										
Haul & String	4-Jun-08			0	83,849	602,551	19.27%	15	5,590	
Bend & Setup	5-Jun-08			0	31,694	654,706	7.28%	14	2,264	
Pipe Laying (Pipe Gang)	14-Jun-08			0	24,094	662,306	3.51%	7	3,442	
Line Welding (Firing Line)	14-Jun-08			0	23,364	663,036	3.40%	7	3,338	
NDE (AUT and/or X-ray)	8-Jun-08			0	23,364	663,036	3.40%	12	1,947	
Field Joint Coating	18-Jun-08			0	14,694	671,706	2.14%	6	2,449	
Lower-in	21-Jun-08									
Backfill										
Tie-ins										
Tile Repair										
Rough Cleanup										
Final Cleanup/Restoration										
Revegetation										
Prestest Cleaning/Pigging										
Hydrostatic Testing										
Caliper Pigging										
Pipeline Drying										

**Contractor Specialty Construction Operation**

Contractor Specialty Construction Operation	Date Started	Quantity	Installed Today	Installed To Date	To Finish	% Complete
Fabricated Assembly (MLV, L/R, Side Tap)		6	0	0	6	0%
Bored Crossing (Road/RR/Canal, etc.)	24-May-08	103	0	21	0	20%
Major Stream/River Crossing - Open Cut		37	0	0	37	0%
Major Stream/River Crossing - HDD		2	0	0	2	0%
Wetland Crossing		107,140	0	0	107,140	0%

**WELDING DATA**

Mainline(ML) Welds Today:	0	To Date:	252	Avg. #/Day	36.0
Rejects Today (ML):	0	To Date:	13	Avg. #/Day	1.9
Cut-outs Today (ML):	0	To Date:	1	Avg. #/Day	0.1
Road Bore Welds Today:	0	To Date:	16	Avg. #/Day	
Tie-in Welds Today:	0	To Date:	1	Avg. #/Day	0
Fab. Welds Today:	0	To Date:	0		

**NDE**

Mainline AUT's Today:	0	To Date:	252
Repairs Today (ML):	0	To Date:	6
Repair Rate (ML):	0	To Date:	5.6%
Road Bore X-Rays/AUT Today:	0	To Date:	16
Tie-in X-Rays/AUT Today:	0	To Date:	1
Fab. X-Rays Today:	0	To Date:	0

**SIGNATURE BLOCK**

Site Manager: (Print Name) Dana Greene  
 Site Manager: (Sign Name) *Dana Greene*

WORK DATE 22-Jun-08

REPORT DATE 23-Jun-08

Date: 23-Jun-08

REPORT NO. 40

**KEYSTONE PIPELINE  
PROJECT**

**DAILY CONSTRUCTION PROGRESS REPORT  
US Pipeline Spread 2A**



**WRITTEN COMMENTS FOR THE DAYS ACTIVITIES**

**RCS Comments:**

Sunday - Contractor did not work.

**Safety Comments:**

**Environmental Comments:**

**Production:**

Locate/Pot-Hole:

Fence/Clear:

Topsoil/Grade:

Environmental Craft:

Stringing:

Trenching:

Lower-in:

Road Bores: