

State	Pipeline Spread	County	Activities this week	Planned for Next week	
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> <li>• Clearing, grading and stringing</li> <li>• Installing Mats</li> <li>• Road bore crews and manual welders</li> <li>• Train and qualification of welders</li> <li>• Dewatering of ditch</li> <li>• Commence Main pipe gang</li> <li>• Commence coating crew</li> </ul>	<ul style="list-style-type: none"> <li>• Clearing, grading, ditching, stringing and pipe bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini-gang</li> <li>• Start Tie-In Crew</li> </ul>	
		Pembina	<ul style="list-style-type: none"> <li>• Clearing topsoil salvage, grading, ditching and stringing</li> <li>• Road bores</li> <li>• Access pads</li> <li>• Dewatering of ditch</li> </ul>	<ul style="list-style-type: none"> <li>• Clearing, topsoil salvage, grading, ditching and stringing</li> <li>• Mini pipe gang</li> <li>• Erosion and sedimentation controls</li> <li>• Road bores.</li> </ul>	
		Walsh	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Installing temporary fence gaps</li> <li>• Installing goal post</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> <li>• Installing goal post</li> </ul>	
		Nelson	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Installing temporary fence gaps</li> <li>• Installing goal post</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-Construction activities including one call and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> <li>• Installing goal post</li> </ul>	
		Steele	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	
		Barnes	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	
	South Dakota MP 217.8 to MP 263.2	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Access pads</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Access pads</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding</li> <li>• Road bores</li> </ul>
			Ransom	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing, topsoil salvage and grading</li> </ul>
			Sargent	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> </ul>
			Marshall	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> </ul>
Day			<ul style="list-style-type: none"> <li>• Pre-Construction activities including one call</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-Construction activities including one call</li> </ul>	