

Report For the week of July 6th, to July 12<sup>th</sup>, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> <li>• Clearing, grading and stringing</li> <li>• Installing mats</li> <li>• Road bore crews and manual welders</li> <li>• Train and qualification of welders</li> <li>• Dewatering of ditch</li> <li>• Commence main pipe crew</li> <li>• Commence coating crew</li> </ul>	<ul style="list-style-type: none"> <li>• Clearing, grading, ditching, stringing and pipe bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline welding</li> <li>• Mini-crew</li> <li>• Start tie-in crew</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>• Clearing, topsoil salvage, grading and stringing</li> <li>• Road bores</li> <li>• Access pads</li> <li>• Mainline welding</li> <li>• Dewatering of ditch</li> </ul>	<ul style="list-style-type: none"> <li>• Clearing, topsoil salvage, grading, ditching and stringing</li> <li>• Mini pipe crew</li> <li>• Erosion and sedimentation controls</li> <li>• Road bores</li> <li>• Mainline welding</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Installing temporary fence gaps</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Installing temporary fence gaps</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Clearing</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>• N/A</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>
	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing and pipe bending</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending, welding and ditching</li> <li>• Road bores</li> </ul>

559

PU-06-421

Filed: 7/8/2008

Pages: 2

Progress Report for Week of July 6 to July 12, 2008

TransCanada Keystone Pipeline, LP

		Sargent	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage and grading</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Access pads</li> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage and grading</li> <li>• Road bores</li> </ul>
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Clearing</li> </ul>
		Day	<ul style="list-style-type: none"> <li>• Pre-Construction activities including one call notifications and foreign utility locates</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-Construction activities including one call notifications and foreign utility locates</li> </ul>