

Hamre, John G.

From: Fahn, Patrick J.
Sent: Tuesday, August 05, 2008 12:01 PM
To: Hamre, John G.
Subject: FW: Web Posting Progress Report
Attachments: KAA10-04674-01-AA-0500 Web Progress Report August 3-9 2008.pdf

John – please docket in 06-421 and then forward to Commissioners, Legal and PUD

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [mailto:Karen.Manville@universalensco.com]
Sent: Tuesday, August 05, 2008 11:01 AM
To: Todd Kranda; Fahn, Patrick J.
Subject: FW: Web Posting Progress Report

We are having email problems.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

From:
Sent: Tuesday, August 05, 2008 10:09 AM
To: 'Todd Kranda'; 'pfahn@nd.gov'
Subject: Web Posting Progress Report

Please attached Web Posting Progress Report.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 3rd to August 9th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota	MP 0.0 to MP 217.8	Cavalier	<ul style="list-style-type: none"> Clearing, grading, stringing, welding, coating, lower-in and tie-ins. Installing mats Road bore crews and manual welders Train and qualification of welders Dewatering of ditch 	<ul style="list-style-type: none"> Clearing, grading, ditching, stringing, pipe bending, welding, coating, lower-in and tie-ins. Erosion and sedimentation controls Mini crew
		Pembina	<ul style="list-style-type: none"> Clearing, topsoil salvage, grading, stringing and welding Road bores Access pads Dewatering of ditch HDD Tongue River Start lower-in crew Start tie-in Crew 	<ul style="list-style-type: none"> Clearing, topsoil salvage, grading, ditching, stringing, welding, lower-in and tie-in Mini pipe crew Erosion and sedimentation controls Road bores
		Walsh	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing, topsoil salvage, grading, stringing, and welding Mini pipe crew 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, grading, stringing, and welding Mini pipe crew
		Nelson	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Access pads Clearing, topsoil salvage, grading and stringing 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, grading and stringing
		Steele	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading and stringing Road bores 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading and stringing Road bores
		Barnes	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading and stringing
	2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up 	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up
	MP 129.9 to			

Keystone Pipeline Project **Pipeline Construction Progress**

	MP 263.2		<ul style="list-style-type: none"> • Road bores 	<ul style="list-style-type: none"> • Road bores
		Ransom	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in and backfilling • Road bores 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending, welding, ditching, lower-in, backfilling and tie-in • Road bores
		Sargent	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading and stringing • Road bores 	<ul style="list-style-type: none"> • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing and bending • Road bores
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Clearing 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Clearing, topsoil salvage and grading • Road bores
		Day	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 3rd to Aug 9th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	No Activity	No Activity
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Construction survey and layout	Start site work
North Dakota	Ransom	18	Ft. Ransom	Construction survey and layout	Start site work
North Dakota	Sargent	19	Ludden	No Activity	No activity
South Dakota	Day	20	Ferney	Construction survey and layout	Start site work
South Dakota	Beadle	21	Carpenter	No Activity	Start site work
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Ferney	No Activity	No Activity
Nebraska	Stanton	25	Carpenter	No Activity	No Activity
Nebraska	Butler	26	Roswell	No Activity	No Activity
Nebraska	Saline	27	Freeman	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

Keystone Pipeline Project Pump Station Construction Progress

Report for the week of August 3rd to Aug 9th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Missouri	Clinton	31	Turney	Civil work initiated	Continue civil work
Missouri	Carroll	32	Tina	Survey Layout	No Activity
Missouri	Chariton	33	Salisbury	No Activity	No activity
Missouri	Audrain	34	Centralia	No Activity	Begin civil work
Missouri	Montgomery	35	Middleton	No Activity	Survey Layout
Missouri	Lincoln	36	St. Paul	No activity	No activity
Illinois	Madison	37	Hartford	No activity	No activity