

Hamre, John G.

From: Fahn, Patrick J.
Sent: Tuesday, August 12, 2008 11:40 AM
To: Hamre, John G.
Subject: FW: Web Posting Report - August 9 - 15, 2008
Attachments: 012 Web Progress Report August 9 - 15 2008.pdf

John – please docket in 06-421 and then forward to Commissioners, Legal, and PUD

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [<mailto:Karen.Manville@universalensco.com>]
Sent: Tuesday, August 12, 2008 10:17 AM
To: Todd Kranda
Cc: Fahn, Patrick J.
Subject: Web Posting Report - August 9 - 15, 2008

Attached please find this weeks report.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of August 9th to August 15, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota	MP 0.0 to MP 217.8	Cavalier	<ul style="list-style-type: none"> Clearing, grading, stringing, mainline pipe crew, and tie-in Installing mats Road bore crews and manual welders Dewatering of ditch Start coating crew Start lower-in crew 	<ul style="list-style-type: none"> Clearing, grading, ditching, stringing, pipe bending, mainline welding, tie-in, lower-in and backfill Erosion and sedimentation controls Mini-crew
		Pembina	<ul style="list-style-type: none"> Clearing, topsoil salvage, grading, stringing, mainline welding, and tie-in. Road bores Access pads Dewatering of ditch Start HDD at Hwy 5 	<ul style="list-style-type: none"> Clearing, topsoil salvage, grading, ditching, stringing, mainline welding, lower-in and tie-in (2 more crews) Mini pipe crew Erosion and sedimentation controls Road bores HDD at Hwy 5
		Walsh	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing, topsoil salvage, grading, stringing and mainline welding Mini pipe crew Road Bores 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, grading, stringing, and mainline welding Mini pipe crew Road Bores
		Nelson	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Access pads Clearing, topsoil salvage, grading and stringing Road Bores 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, grading, stringing, and mainline welding Road Bores Mini pipe crew
		Steele	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading and stringing Road Bores 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading and stringing Road Bores
		Barnes	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, and grading 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, and grading
	1A MP 0.0 to MP 129.9			

Keystone Pipeline Project **Pipeline Construction Progress**

	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores
		Ransom	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in and backfilling • Road bores 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending, welding, ditching, lower-in, backfilling and tie-in • Road bores
		Sargent	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading and stringing • Road bores 	<ul style="list-style-type: none"> • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing and bending • Road bores
	South Dakota MP 217.8 to MP 263.2	Marshall	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Clearing • Access pads 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Clearing, topsoil salvage and grading • Access pads • Road bores
		Day	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Clearing

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 9th to Aug 16th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Mobilize to site. Start site work.	Continue site work.
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Mobilize to site. Start site work.	Continue site work.
North Dakota	Ransom	18	Ft. Ransom	Mobilize to site. Start site work.	Continue site work.
North Dakota	Sargent	19	Ludden	No Activity	No activity
South Dakota	Day	20	Ferney	Mobilize to site. Start site work.	Continue site work.
South Dakota	Beadle	21	Carpenter	Mobilize to site. Start site work.	Continue site work.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 9th to Aug 16th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Missouri	Clinton	31	Turney	Civil work initiated	Continue civil work
Missouri	Carroll	32	Tina	Site Survey	Begin civil work
Missouri	Chariton	33	Salisbury	No Activity	No activity
Missouri	Audrain	34	Centralia	No Activity	Begin civil work
Missouri	Montgomery	35	Middleton	Site Survey	Survey Layout
Missouri	Lincoln	36	St. Paul	No activity	No activity
Illinois	Madison	37	Hartford	No activity	No activity