

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, August 26, 2008 2:41 PM  
**To:** Hamre, John G.  
**Subject:** FW: Web Posting Report  
**Attachments:** Web Progress Report August 24 - 30 2008.pdf

John -- please docket in 06-421 and then forward to Commissioners, Legal, and PUD

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

**From:** Karen Manville [<mailto:Karen.Manville@universalensco.com>]  
**Sent:** Tuesday, August 26, 2008 12:57 PM  
**To:** Todd Kranda; Fahn, Patrick J.  
**Subject:** Web Posting Report

I apologize for the lateness. Please see attached.

Karen Manville  
Project Coordinator  
Keystone Pipeline Project  
816-880-4881  
877-880-4881 - Toll Free  
816-880-6689 - Fax

Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 24th to August 30th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A  MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Road bore crews and manual welders</li> <li>• Dewatering of ditch</li> <li>• Lower-in crew</li> <li>• Erosion and sedimentation controls</li> <li>• Restoration Activities</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Restoration activities</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Road bores</li> <li>• Finish HDD at Hwy 5</li> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Erosion and sedimentation controls</li> <li>• Road bores</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>• Mainline welding</li> <li>• Mini pipe crew</li> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-ins</li> </ul>	<ul style="list-style-type: none"> <li>• Mainline welding</li> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-ins</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Stringing and Bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> </ul>	<ul style="list-style-type: none"> <li>• Mainline welding</li> <li>• Stringing and Bending</li> <li>• Road Bores</li> <li>• Mini pipe crew</li> <li>• Erosion and sedimentation controls</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Road Bores</li> <li>• Access Pads</li> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Access Pads</li> <li>• Erosion and sedimentation controls</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Topsoil salvage, grading and stringing and bending</li> <li>• Access Pads</li> </ul>	<ul style="list-style-type: none"> <li>• Topsoil salvage, and grading, and bending</li> <li>• Erosion and sedimentation controls</li> <li>• Access Pads</li> </ul>
	2A  MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-ins and clean-up</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-ins and clean-up</li> <li>• Road bores</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe</li> </ul>

Keystone Pipeline Project **Pipeline Construction Progress**

South Dakota MP 217.8 to MP 263.2			<ul style="list-style-type: none"> <li>bending and welding, ditching, lower-in and backfilling</li> <li>Road bores</li> </ul>	<ul style="list-style-type: none"> <li>bending, welding, ditching, lower-in, backfilling and tie-ins</li> <li>Road bores</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>Access pads</li> <li>Erosion and sedimentation controls</li> <li>Clearing, topsoil salvage, grading stringing and bending</li> <li>Road bores</li> </ul>	<ul style="list-style-type: none"> <li>Access pads</li> <li>Erosion and sedimentation controls</li> <li>Clearing, topsoil salvage, grading, stringing and bending</li> <li>Road bores</li> </ul>
		Marshall	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Installing temporary fence gaps</li> <li>Clearing, topsoil salvage and grading</li> <li>Access pads</li> </ul>	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Installing temporary fence gaps</li> <li>Clearing, topsoil salvage, grading and stringing</li> <li>Access pads</li> <li>Road bores</li> </ul>
		Day	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Installing temporary fence gaps</li> <li>Clearing</li> </ul>	<ul style="list-style-type: none"> <li>Pre-construction activities including one call notifications and foreign utility locates</li> <li>Installing temporary fence gaps</li> <li>Clearing</li> </ul>

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 24th to August 30th, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
North Dakota	Walsh	15	Edinburg	Continue site work.	Continue site work.
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Continue site work.	Continue site work.
North Dakota	Ransom	18	Ft. Ransom	Continue site work.	Continue site work.
North Dakota	Sargent	19	Ludden	No Activity	No Activity
South Dakota	Day	20	Ferney	Continue site work.	Continue site work.
South Dakota	Beadle	21	Carpenter	Continue site work.	Continue site work.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 24th to August 30th, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
Missouri	Clinton	31	Turney	Civil Activity	Civil Activity
Missouri	Carroll	32	Tina	Civil Activity	Civil Activity
Missouri	Chariton	33	Salisbury	No Activity	No Activity
Missouri	Audrain	34	Centralia	Civil Activity	Civil Activity
Missouri	Montgomery	35	Middleton	Civil Activity	Civil Activity
Missouri	Lincoln	36	St. Paul	No Activity	No Activity
Illinois	Madison	37	Hartford	No Activity	No Activity