

**Hamre, John G.**

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, September 23, 2008 1:45 PM  
**To:** Hamre, John G.  
**Subject:** FW: Web Posting Report  
**Attachments:** 018 Web Progress Report September 21 to September 27.pdf

John – please docket in 06-421 by TransCanada and then forward to Commissioners, PUD, and Legal

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

**From:** Karen Manville [<mailto:Karen.Manville@universalensco.com>]  
**Sent:** Tuesday, September 23, 2008 12:48 PM  
**To:** Todd Kranda; Fahn, Patrick J.  
**Subject:** Web Posting Report

I apologize on the lateness.

Regards,

Karen Manville  
Project Coordinator  
Keystone Pipeline Project  
816-880-4881  
877-880-4881 - Toll Free  
816-880-6689 - Fax

# Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of September 21st to September 27th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A  MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Dewatering of ROW</li> <li>• Erosion and sedimentation controls</li> <li>• Restoration Activities</li> </ul>	<ul style="list-style-type: none"> <li>• Restoration activities</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Erosion and sedimentation controls</li> <li>• Continue Pembina Gorge HDD</li> <li>• Restoration activities</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Erosion and sedimentation controls</li> <li>• Continue Pembina Gorge HDD</li> <li>• Restoration Activities</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-in</li> <li>• Lower-in and backfill</li> <li>• Continue South Branch of the Park River HDD</li> </ul>	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-in</li> <li>• Lower-in and backfill</li> <li>• South Branch of the Park River HDD</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Stringing and Bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> </ul>	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Mini pipe crew</li> <li>• Lower-in and backfill</li> <li>• Erosion and sedimentation controls</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> </ul>	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> <li>• Road Bores</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Road Bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Road Bores</li> <li>• Finish Stringing and Bending</li> </ul>
	2A  MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Ditching, lower-in, backfilling and tie-in</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Ditching, lower-in, backfilling and tie-in</li> </ul>

Keystone Pipeline Project **Pipeline Construction Progress**

		Sargent	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Welding, ditching, lower-in, backfilling and tie-in</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Ditching, lower-in, backfilling and tie-in</li> </ul>
South Dakota MP 217.8 to		Marshall	<ul style="list-style-type: none"> <li>Stringing, pipe bending and welding</li> <li>Road bores</li> </ul>	<ul style="list-style-type: none"> <li>Stringing, pipe bending and welding</li> <li>Road bores</li> </ul>
MP 263.2		Day	<ul style="list-style-type: none"> <li>Topsoil salvage and grading</li> <li>Access pads</li> </ul>	<ul style="list-style-type: none"> <li>Topsoil salvage, grading and stringing</li> <li>Access pads</li> <li>Road bores</li> </ul>

# Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of September 21st to September 27th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Continue earthwork.	Complete earthwork. Install fencing.
North Dakota	Nelson	16	Niagra	Survey site.	Start earthwork.
North Dakota	Steele	17	Luverne	Complete earthwork. Install fencing.	Drive pilings. Continue fence installation.
North Dakota	Ransom	18	Ft. Ransom	Drive pilings.	Start equipment foundations.
North Dakota	Sargent	19	Ludden	Survey site.	No Activity
South Dakota	Day	20	Ferney	Continue earthwork.	Continue earthwork.
South Dakota	Beadle	21	Carpenter	Complete earthwork.	Continue earthwork.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of September 21st to September 27th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Missouri	Clinton	31	Turney	Pile Driving.	Pile Driving.
Missouri	Carroll	32	Tina	Importing fill material.	Importing fill material/pile driving.
Missouri	Chariton	33	Salisbury	Relocating water line/removing topsoil.	Removing topsoil/importing fill material.
Missouri	Audrain	34	Centralia	Disking topsoil.	Importing fill material.
Missouri	Montgomery	35	Middleton	Removing topsoil/building entrance road.	Importing fill material.
Missouri	Lincoln	36	St. Paul	Removing material.	Removing material.
Illinois	Madison	37	Hartford	No Activity.	No Activity.