

Hamre, John G.

From: Fahn, Patrick J.
Sent: Wednesday, December 10, 2008 11:29 AM
To: Hamre, John G.
Subject: FW: Web Posting Report
Attachments: 029 Web Progress Report December 7 - December 13 2008.pdf

John – please docket in 06-421 from TransCanada and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [<mailto:Karen.Manville@universalensco.com>]
Sent: Wednesday, December 10, 2008 9:13 AM
To: Todd Kranda
Cc: Fahn, Patrick J.
Subject: Web Posting Report

Please see attached Web Posting Report.

Regards,

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of December 7th to December 13th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week	
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities 	<ul style="list-style-type: none"> Winterization activities Erosion and sedimentation controls 	
		Pembina	<ul style="list-style-type: none"> Erosion and sedimentation controls Continue Pembina Gorge HDD Winterization activities 	<ul style="list-style-type: none"> Erosion and sedimentation controls Continue Pembina Gorge HDD Winterization activities 	
		Walsh	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities 	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities 	
		Nelson	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities Tie-ins 	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities Tie-ins 	
		Steele	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities Tie-ins 	<ul style="list-style-type: none"> Erosion and sedimentation controls Winterization activities Tie-ins 	
		Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls Tie-ins Winterization activities 	<ul style="list-style-type: none"> Erosion and sedimentation controls Tie-ins Winterization activities 	
	2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls Clean-up 	<ul style="list-style-type: none"> Erosion and sedimentation controls 	
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation controls 	<ul style="list-style-type: none"> Erosion and sedimentation controls 	
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation controls 	<ul style="list-style-type: none"> Erosion and sedimentation controls 	
	South Dakota MP 217.8 to MP 263.2	MP 129.9 to MP 263.2	Marshall	<ul style="list-style-type: none"> Erosion and sedimentation controls Welding, ditching, lower-in, backfilling and tie-in Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Welding, ditching, lower-in and backfilling and tie-in Road bores
			Day	<ul style="list-style-type: none"> Erosion and sedimentation controls Ditching, lower-in, backfilling and tie-in Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Ditching, lower-in, backfilling and tie-in Road bores

Keystone Pipeline Project Pump Station Construction Progress

Report for the week of December 7th to December 13th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Continue forming and pouring concrete for pump foundations.	Install vertical support foundations, form and rebar for satellite dish, transformer pads, etc. Finish concrete work for pump foundations.
North Dakota	Nelson	16	Niagra	Cutting piles to correct elevations.	No Activity.
North Dakota	Steele	17	Luverne	Continue weld steel pile caps. Complete concrete work for pipe support and miscellaneous equipment foundations and continue work on cold storage building foundation and slab. Complete concrete placement for vertical supports	Complete concrete placement for cold storage building and slab. Complete earthwork. Begin demobilization to fab shop.
North Dakota	Ransom	18	Ft. Ransom	Complete placement of concrete for cold storage building foundation and slab	Begin move to fabrication shop to Tower City, ND.
North Dakota	Sargent	19	Ludden	No Activity.	No Activity.
South Dakota	Day	20	Ferney	Complete pile driving. Continue placing concrete for cold storage building foundation and slab. Continue forming and rebar work for mainline pump foundations. Complete foundations for transformer and injection pump.	Continue pouring concrete for support foundations. Continue concrete placement for mainline pump foundations.
South Dakota	Beadle	21	Carpenter	Pouring pipe support foundations and electrical equipment foundations. Continue excavation of mainline pump foundations.	Complete forming, rebar placement and concrete pour for injection pump foundation. Complete form rebar, and concrete work for EBB & transformer foundations.
South Dakota	Miner	22	Roswell	No Activity.	No Activity.
South Dakota	Hutchinson	23	Freeman	Continue pile driving	Complete pile driving
Nebraska	Cedar	24	Hartington	Prepare for pile driving.	Start pile driving
Nebraska	Stanton	25	Stanton	Start form works	Continue to build concrete forms.
Nebraska	Butler	26	David City	Pile driving , form works started	Complete pilling (85) and concrete forms

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of December 7th to December 13th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Nebraska	Saline	27	Wilber	Piling activities started. Forms works started.	Completed piling and concrete forms
Nebraska	Jefferson	28	Steele City	Evaluation of soil treatment	Begin earthwork and site work
Kansas	Nemaha	29	Seneca	Earthworks started.	Continue to bring up to grade
Kansas	Doniphan	30	Severance	No Activity.	Start site preparation
Missouri	Clinton	31	Turney	Scarifying on pump block concrete.	Continue scarifying on pump block concrete. Site clean up.
Missouri	Carroll	32	Tina	Scarifying on pump block concrete. Fence completed.	Scarifying on pump block concrete, install site fence.
Missouri	Chariton	33	Salisbury	Complete forming for pump pedestals.	Pile cap installation, install pump block concrete.
Missouri	Audrain	34	Centralia	Complete forming for pump pedestals.	Install pump block concrete, install site fence.
Missouri	Montgomery	35	Middleton	Complete forming for pump pedestals, piling complete	Install pump block concrete
Missouri	Lincoln	36	St. Paul	Pile driving and set ESB	Continue pile driving activities, install pile caps. VFD building.
Illinois	Madison	37	Hartford	Hauling and compacting fill material	Hauling and compacting fill material