

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of January 18th to January 24th, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> No activity 	<ul style="list-style-type: none"> No activity
		Pembina	<ul style="list-style-type: none"> Erosion and sedimentation controls Continue Pembina Gorge HDD Swabbing 	<ul style="list-style-type: none"> Erosion and sedimentation controls Pull Pembina Gorge HDD
		Walsh	<ul style="list-style-type: none"> No activity 	<ul style="list-style-type: none"> No activity
		Nelson	<ul style="list-style-type: none"> Safety Fence operations on open ditch areas 	<ul style="list-style-type: none"> No activity
		Steele	<ul style="list-style-type: none"> Safety Fence operations on open ditch areas 	<ul style="list-style-type: none"> No activity
		Barnes	<ul style="list-style-type: none"> Safety Fence operations on open ditch areas 	<ul style="list-style-type: none"> No activity
	2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls 	<ul style="list-style-type: none"> Erosion and sedimentation controls
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation controls 	<ul style="list-style-type: none"> Erosion and sedimentation controls
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation controls 	<ul style="list-style-type: none"> Erosion and sedimentation controls
	South Dakota MP 217.8 to MP 263.2	MP 129.9 to MP 263.2	Marshall	<ul style="list-style-type: none"> Erosion and sedimentation controls Welding, ditching, lower-in, backfilling and tie-in Road Bores
Day			<ul style="list-style-type: none"> Erosion and sedimentation controls Ditching, lower-in, backfilling and tie-in Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Ditching, lower-in, backfilling and tie-in Road bores

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of January 18th to January 24th, 2009

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Maintain environmental controls.	Maintain environmental controls.
North Dakota	Nelson	16	Niagra	Maintain environmental controls.	Maintain environmental controls.
North Dakota	Steele	17	Luverne	Maintain environmental controls.	Received and set E-House.
North Dakota	Ransom	18	Ft. Ransom	Maintain environmental controls.	Maintain environmental controls.
North Dakota	Sargent	19	Ludden	Maintain environmental controls.	Maintain environmental controls.
South Dakota	Day	20	Ferney	Complete forming, rebar placement and pouring support foundations. Form and rebar placement for cold storage building. Work on form and rebar for pumps pads. Complete drilling out pump piles	Complete foundation for cold storage building. Continue form and rebar work on pump pads.
South Dakota	Beadle	21	Carpenter	Complete cut off on of piles and welding of piles caps. Continue form, rebar and pouring of pump foundations. Complete excavation of transformer foundation	Backfill pump and pipe support foundations. Form, place rebar and pour transformer foundations.
South Dakota	Miner	22	Roswell	Maintain environmental controls.	Maintain environmental controls.
South Dakota	Hutchinson	23	Freeman	Maintain environmental controls.	Maintain environmental controls.
Nebraska	Cedar	24	Hartington	Complete cutting piles to grade and demobilize pile cutters.	Begin excavation for cold storage building, continue to tie rebar and install rebar in pump foundation.
Nebraska	Stanton	25	Stanton	Pour concrete footers for Pump 1 & 2 foundations.	Begin excavating for cold storage building.
Nebraska	Butler	26	David City	Pour concrete footers for Pump 1 & 3.	Pour flow-able fill and excavate for pump 4.
Nebraska	Saline	27	Wilber	Begin forming up pump 1 foundation, begin excavating for cold storage building.	Pour concrete footers for Pumps 2 & 3 and begin forming miscellaneous support foundations

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of January 18th to January 24th, 2009

State	County	No.	Pump Station	Activities this week	Planned for Next week
Nebraska	Jefferson	28	Steele City	Mobilize and begin pile driving.	Begin cutting piles for x-ray testing, continue to the rebar and work on foundation.
Kansas	Nemaha	29	Seneca	Mobilize and begin pile driving.	Continue to build form, tie rebar for pumps and work on driveway entrance.
Kansas	Doniphan	30	Severance	Continue pad installation, begin working road installation.	Prepare for mobilization of pile drivers.
Missouri	Clinton	31	Turney	Mechanical mobilization to the fabrication shop/receipt of injection pump.	Pipe shop fabrication and set electrical service building.
Missouri	Carroll	32	Tina	No activity.	No activity.
Missouri	Chariton	33	Salisbury	Pile cutting and pile caps.	Form, rebar, pour misc. foundations, receipt of sump tank and transformer.
Missouri	Audrain	34	Centralia	No activity.	Receive and set electrical service building.
Missouri	Montgomery	35	Middleton	Receive and set electrical service building and cold storage building.	Cold storage building concrete foundations, fencing.
Missouri	Lincoln	36	St. Paul	Pour slab for cold storage building/receive cold storage building.	Receive injection pump.
Illinois	Madison	37	Hartford	Commence driving piles, continue cut and fill operations. Install silt fence.	Continue pile driving.