

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of June 15 - June 21, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> Environmental crews constructing de-water pit and repairing environmental controls as needed Start tie-in crew south side of Pembina River 	<ul style="list-style-type: none"> Continue with environmental crews repairing environmental controls as needed Continue with tie-in
		Walsh	<ul style="list-style-type: none"> Tie-in crew at Matejeck Dam heading south Coating crew administering coating 	<ul style="list-style-type: none"> Continue with tie-in crew and coating
		Nelson	<ul style="list-style-type: none"> Tie-in crew moving from Hwy 2 to 47th street Start clean-up crew 	<ul style="list-style-type: none"> Continue with tie-in crew and clean-up
		Steele	<ul style="list-style-type: none"> No Activity 	<ul style="list-style-type: none"> No Activity
	Spread 2A	Barnes	<ul style="list-style-type: none"> No Activity 	<ul style="list-style-type: none"> No Activity
		Barnes	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control.

647

PU-06-421 Filed: 6/16/2009 Pages: 1
**Pipeline Construction Progress Report for the Week
 June 15 June 21, 2009**