

# Keystone Pipeline Project Pipeline Construction Progress

Report For the week of June 22 - June 28, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week	
North Dakota MP 0.0 to MP 217.8		Cavalier	<ul style="list-style-type: none"> <li>Mobilize equipment and mats for access to border tie-in</li> <li>Coordinate and administer coating procedures</li> <li>Environmental crews constructing de-water pit and repairing environmental controls as needed</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in, coating procedures and environmental crews repairing environmental controls as needed</li> </ul>	
		Pembina	<ul style="list-style-type: none"> <li>Pembina River tie-in</li> <li>Coordinate and administer coating procedures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in and coating procedures</li> </ul>	
		Walsh	<ul style="list-style-type: none"> <li>Tie-in Support Crew dewatering ditch and removing pipe for tie-in crew at 124<sup>th</sup> crossing</li> <li>Coordinate and administer coating procedures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in crew and coating</li> </ul>	
		Spread 1A	Nelson	<ul style="list-style-type: none"> <li>Tie-in crew working 47<sup>th</sup>, 48, 53, and 54<sup>th</sup></li> <li>Support crew prepping ditch and dewatering</li> <li>Clean-up</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in crew and clean-up</li> </ul>
	Steele		<ul style="list-style-type: none"> <li>Clean-up crew working both sides of SR15 and heading south</li> </ul>	<ul style="list-style-type: none"> <li>Continue with clean-up</li> </ul>	
	Barnes		<ul style="list-style-type: none"> <li>No Activity</li> </ul>	<ul style="list-style-type: none"> <li>No Activity</li> </ul>	
		Spread 2A	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>
	Ransom		<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	
	Sargent		<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	

650 PU-06-421 Filed: 6/23/2009 Pages: 1

Pipeline Construction Progress Report for the Week  
June 22 June 28, 2009