

# Keystone Pipeline Project Pipeline Construction Progress

Report For the week of June 29 to July 6, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> <li>Hydro Test 1000' section of pipe</li> <li>Coordinate and administer coating procedures</li> <li>Environmental crews repairing environmental controls as needed</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in, coating procedures and environmental crews repairing environmental controls as needed</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>Pembina River tie-in</li> <li>Coordinate and administer coating procedures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in and coating procedures</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>Tie-in crew South of 124<sup>th</sup> crossing working toward the Niagara station</li> <li>Coordinate and administer coating procedures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in crew and coating</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>Tie-in crew working 54<sup>th</sup></li> <li>Support crew pumping water for tie-in</li> <li>Clean-up</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in crew and clean-up</li> </ul>
	Steele	<ul style="list-style-type: none"> <li>Environmental and Clean-up crew working both sides of 17th and heading south</li> </ul>	<ul style="list-style-type: none"> <li>Continue with Clean-up heading south</li> </ul>	
	Barnes	<ul style="list-style-type: none"> <li>No Activity</li> </ul>	<ul style="list-style-type: none"> <li>No Activity</li> </ul>	
	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	
	Ransom	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	
	Sargent	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Clean-up.</li> <li>Hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Clean-up.</li> <li>Hydrostatic testing.</li> </ul>	
	Spread 2A			

652 PU-06-421 Filed: 6/30/2009 Pages: 1  
 Pipeline Construction Progress Report for the Week  
 June 29 to July 6, 2009