

# Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of July 6 to July 12, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> <li>• Preparing for test on Section 1, filling</li> <li>• Environmental restoring Belanus property</li> </ul>	<ul style="list-style-type: none"> <li>• Continue with testing</li> <li>• Continue with restoration</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>• No activity</li> </ul>	<ul style="list-style-type: none"> <li>• Preparing for Test Section 1B</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>• Cleanup ParaPlow at 65<sup>rd</sup></li> <li>• Cleanup Kratchovil Property</li> </ul>	<ul style="list-style-type: none"> <li>• Continue with cleanup</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>• Tie-in crew working County Road 4</li> <li>• Tie-in crew working 54<sup>th</sup></li> <li>• Support crew pumping water for tie-in</li> <li>• Support crew install all bridges and repair and mats to allow continue access</li> <li>• Clean-up</li> </ul>	<ul style="list-style-type: none"> <li>• Continue with tie-in crew and clean-up</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>• Environmental and Clean-up crew working 15<sup>th</sup> St</li> </ul>	<ul style="list-style-type: none"> <li>• Continue with Clean-up heading south</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>• No activity</li> </ul>	<ul style="list-style-type: none"> <li>• No activity</li> </ul>
	Spread 2A	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Hydrostatic testing.</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Hydrostatic testing.</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Clean-up.</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation control.</li> <li>• Clean-up.</li> </ul>

665 **PU-06-421** Filed: 7/13/2009 Pages: 1  
**Pipeline Construction Progress Report for the Week  
 July 6 to July 12, 2009**

TransCanada Keystone Pipeline, LP