

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of July 13 to July 19, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> <li>Start filling from 102 fill site to Canada line</li> <li>Welders to install air crossover line</li> </ul>	<ul style="list-style-type: none"> <li>Continue with filling</li> <li>Continue with crossover line</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>Preparing for test on 1A-3</li> <li>Packing out section for fill on Section 2</li> </ul>	<ul style="list-style-type: none"> <li>Continue with preparation and packing out section</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>Received Pig</li> <li>Packing out section for Section 3</li> <li>Paraplowing</li> <li>Topsoiling</li> <li>Environmental working with cleanup crew</li> </ul>	<ul style="list-style-type: none"> <li>Continue packing out section 3</li> <li>Continue with cleanup and restoration</li> <li>Environmental crew will continue to repair environmental controls as needed</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>Rock picking going north pulling mats</li> <li>Topsoiling going North</li> <li>Paraplowing going South</li> <li>One Crew Rock picking going South</li> <li>Pumping water North of Luverne Station</li> <li>Flagging road, taking up safety fence, stacking skids</li> <li>Tie-in</li> <li>Install Header</li> </ul>	<ul style="list-style-type: none"> <li>Continue with cleanup</li> <li>Continue with tie-in</li> <li>Continue with installation</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>11<sup>th</sup> Street going North to 1<sup>st</sup> tie-in</li> </ul>	<ul style="list-style-type: none"> <li>Continue with tie-in</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>No Activity</li> </ul>	<ul style="list-style-type: none"> <li>No Activity</li> </ul>
	Spread 2A	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Hydrostatic testing.</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Hydrostatic testing.</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Hydrostatic testing.</li> </ul>

666 PU-06-421 Filed: 7/13/2009 Pages: 1  
 Pipeline Construction Progress Report for the Week  
 July 13 to July 19, 2009

TransCanada Keystone Pipeline, LP

