

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of October 19 to October 25, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> • Complete. 	<ul style="list-style-type: none"> • Complete.
		Pembina	<ul style="list-style-type: none"> • Complete. 	<ul style="list-style-type: none"> • Complete.
		Walsh	<ul style="list-style-type: none"> • Complete. 	<ul style="list-style-type: none"> • Complete.
		Nelson	<ul style="list-style-type: none"> • Niagara pump station. • Coating. • Environmental controls. 	<ul style="list-style-type: none"> • Continue with pump station. • Continue with coating. • Continue with environmental controls.
		Steele	<ul style="list-style-type: none"> • MLV completion. • Coating. • Environmental controls. 	<ul style="list-style-type: none"> • Continue with MLV completion. • Continue with coating. • Continue with environmental controls.
		Barnes	<ul style="list-style-type: none"> • Environmental controls. 	<ul style="list-style-type: none"> • Continue with environmental controls.
	Spread 2A	Barnes	<ul style="list-style-type: none"> • Erosion and sedimentation control. 	<ul style="list-style-type: none"> • Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> • Erosion and sedimentation control. 	<ul style="list-style-type: none"> • Erosion and sedimentation control.
		Sargent	<ul style="list-style-type: none"> • Erosion and sedimentation control. 	<ul style="list-style-type: none"> • Erosion and sedimentation control.

702

PU-06-421

Filed: 10/19/2009

Pages: 1

Keystone Pipeline Progress Report for the Week
Oct. 19 to Oct. 25, 2009

TransCanada Keystone Pipeline, LP