

Tatanka Wind Energy Weekly Report – Transmission Line (8/6/07 - 8/12/07)

Previous Week (8/6/07 – 8/12/07)

100% of the transmission line has been staked. We are in the process of adjusting some of those structures for various reasons (water, landowner request, etc.) All structure moves are minor and remain inside the easement. Mortenson's Subcontractor started staging poles along the line as well. Deliveries continue to come on-site as well. Roughly 60% of the pole structures have been delivered. Framing poles started late in the week and will continue throughout the project.

Current Week Plan (8/13/07 – 8/19/07)

The plan for the week is to start drilling mid-week for the structure foundations. Framing and setting the poles are to follow. Mortenson is still in the process of working with Acciona and HDR adjusting a few structures as well. All poles other than redesigned structures will be on-site by end of week.