

Tatanka Wind Energy Weekly Report – Transmission Line (9/3/07 - 9/9/07)

Previous Weeks (8/27/07 – 9/2/07)

The plan for the week is to start drilling the structure foundations. Setting the poles and backfilling are to closely follow. Work will start at the interconnect substation at the north and continue south towards the project substation. Mortenson, Acciona and HDR are studying small field adjustments on a few structures. The steel pole structures are scheduled to be delivered to site this week. The installation of gates will continue as needed while the teams continue to spot material and frame structures.

Current Week Plan (9/3/07 – 9/9/07)

Drilling structures is to start 9/4/07. Mortenson subcontractor has been waiting for their crane to show up to site and has shown up over the weekend, therefore, setting and backfilling structures is to follow the drilling operation. Deliveries are 100% complete. The six (6) steel pole structures were delivered to site 8/27/07. At the beginning of the week, 75% of the structures have been framed. Mortenson, Acciona, and HDR are still in the process of making small field adjustments and are to submit to the PSC when complete. Gates continue to be installed and are scheduled to be complete this week.