

Tatanka Wind Energy Weekly Report – Transmission Line (9/3/07 - 9/9/07)

Previous Week (8/27/07 – 9/2/07)

Mortenson Subcontractor began to set structures on 9/4/07 and were able to set 9 structures last week. Were unable to set structures one day due to high winds. As of the end of the day on 9/9/07, 9 out of 101 (9%) structures have been set. Structures continued to be framed and 82 out of 101 (82%) are complete. Mortenson, Acciona, and HDR continued work on making field adjustment.

Current Week Plan (9/3/07 – 9/9/07)

Mortenson Subcontractor is to continue to set structures this week and is looking at having roughly 30% of structures set at weeks end. Mortenson is looking at being complete with framing structures at weeks end or beginning of next week. Mortenson, Acciona, and HDR are still in the process of making small field adjustments and are to submit to the PSC when complete.