

Tatanka Wind Energy Weekly Report – Transmission Line (9/3/07 - 9/9/07)

Previous Week (9/17/07 – 9/23/07)

As of the end of the day on 09/23/07 Mortenson's Subcontractor has set 59 out of 100 (59%) structures. Structures continued to be framed and 96 out of 100 (96%) are complete. Wind continues to be an issue while setting structures due to the safety factor on the crane. Mortenson, Acciona, and HDR continued work on making field adjustment.

Current Week Plan (9/24/07 – 9/30/07)

Mortenson Subcontractor is to continue to set structures this week and is looking at having roughly 85% of structures set at weeks end, to continue setting anchors along the line, and to prep for pulling line which is schedule to start mid next week. Mortenson, Acciona, and HDR are still in the process of making small field adjustments and are to submit to the PSC when complete.

