

Tatanka Wind Energy Weekly Report – Transmission Line (10/01/07 - 10/07/07)

Previous Week (9/24/07 – 9/30/07)

As of the end of the day on 09/30/07 Mortenson's Subcontractor has set 94 out of 100 (94%) structures. All structures have been framed. Wind continues to be an issue while setting structures due to the safety factor on the crane. All structures are in final location other than structure 92. That structure is to be moved further south due to township easement rights. Mortenson, Acciona, and HDR worked on this issue.

Current Week Plan (10/01/07 – 10/07/07)

Mortenson Subcontractor is to continue to set structures this week and is looking at having 100% of structures set by the end of the day Tuesday, along with moving structure 92 out of the township easement. Continue setting anchors along the line, and to prep for pulling line which is schedule to start towards the end of the week.

