

# Tatanka Wind Energy Weekly Report – Transmission Line (10/01/07 - 10/07/07)

## Previous Week (10/08/07 – 10/14/07)

As of the end of the day on 10/14/07 Mortenson's Subcontractor has pulled 13% of the conductor and static line, 13% of the fiber, 13% of the line has been sagged, and 7% of the structures have been clipped.

## Current Week Plan (10/15/07 – 10/21/07)

Mortenson Subcontractor is to continue to pull wire this week and to follow with the sagging and clipping of the line. By the end of the week over 50% of the line should be pulled.

