

Tatanka Wind Energy Weekly Report – Transmission Line (10/22/07 - 10/28/07)

Previous Week (10/15/07 – 10/21/07)

As of the end of the day on 10/21/07 Mortenson's Subcontractor has pulled 22% of the conductor and static line, 33% of the fiber, 13% of the line has been sagged, and 7% of the structures have been clipped.

Current Week Plan (10/22/07 – 10/28/07)

Mortenson Subcontractor is to continue to pull wire this week and to follow with the sagging and clipping of the line. By the end of the week about 70% of the line should be pulled. Mortenson, HDR, Acciona, and Mortenson Subcontractor are working through a design issue right now with structure 83. The structure had an abnormal deflection in it once sagged. Also, line will be pulled over Highway 11 and under Basin Electric's 230kV line as well.

