

# Tatanka Wind Energy Weekly Report – Transmission Line (10/29/07 – 11/04/07)

## Previous Week (10/22/07 – 10/28/07)

As of the end of the day on 10/28/07 Mortenson's Subcontractor has pulled 48% of the conductor and static line, 59% of the fiber, 39% of the line has been sagged, and 36% of the structures have been clipped. Sock line was pulled over Highway 11 and under Basin Electric's 230kV line to prep for the conductor and static pull for the following weeks work.

## Current Week Plan (10/29/07 – 11/04/07)

Mortenson Subcontractor is to continue to pull wire this week and to follow with the sagging and clipping of the line. By the end of the week about 85% of the line should be pulled. Mortenson, HDR, Acciona, and Mortenson Subcontractor continue to work through a design issue right now with structure 83. The structure had an abnormal deflection in it once sagged. Also, conductor and static line will be pulled over Highway 11 and under Basin Electric's 230kV line as well. A clearance issue has also come up with Acciona's 230kV line crossing over Dakota Valley Electric's distribution line. HDR to work with Dakota Valley on this issue.

