

# Tatanka Wind Energy Weekly Report – Transmission Line (11/05/07 – 11/11/07)

## Previous Week (10/29/07 – 10/04/07)

As of the end of the day on 10/04/07 Mortenson's Subcontractor has pulled 87% of the conductor and static line, 87% of the fiber, 57% of the line has been sagged, and 55% of the structures have been clipped. HDR and Dakota Valley Electric worked through the clearance issue of the Acciona 230kV line and the distribution line. Dakota Valley buried the lines where this issue arose and it is no longer an issue.

## Current Week Plan (11/05/07 – 11/11/07)

Mortenson Subcontractor is to continue to pull wire this week and to follow with the sagging and clipping of the line. By the end of the week about 100% of the line should be pulled. Mortenson, HDR, Acciona and Mortenson Subcontractor continue to work through a design issue right now with structure 83. The structure had an abnormal deflection in it once sagged. A temporary pole with guy wires to support the structure is to be installed. That structure will be removed once the permanent design is complete and changed over.

