



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Sunny and Hot** High: **93°F** / Low: **66°F**

Winds: **SSW @ 10-20 mph** Rain Chances: **0%**

Rain received this month: **8.32 inches**

Monday, July 30, 2007

124 Days to Completion

FPL Energy

Otter Tail Power Company

Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

Material Delivery:

- Delivery has started on wood structures

Construction Activities:

- Substation grading is complete

Future Activities:

RECEIVING (As of COB yesterday)

Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	0	1
Manual Disconnect Switch 115kV Manual	1	0	1
Manual Disconnect Switch 34.5kV Manual	1	0	1
INTERCONNECTING CIRCUIT BREAKER	1	0	1
230 kV Manual Switch	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Interconnection Relay Panel			
Metering Units	3	0	3
CONSTRUCTION		% Complete	
Grading and Fencing			0.00%
Foundations Poured			0.00%
Grounding			0.00%
Conduit			0.00%
Steel			0.00%
Electrical Equipment			0.00%
Bus Work			0.00%
Control Building			0.00%
Control and Power Cable			0.00%
Testing			0.00%

Interconnect Transmission Line



RECEIVING (As of COB Yesterday)

MATERIALS	Received	Balance	% Received
Steel Structures	0	0	0.00%
Insulators and Assemblies	0	0	0.00%
1272 Bittern ACSR	0	0	0.00%
795 Drake ACSR	0	0	0.00%
OPGW Arrival	0	0	0.00%
CONSTRUCTION		Complete	Balance
Poles Framed	0	0	0.00%
Poles Drilled	0	0	0.00%
Poles Set - Deadends	0	0	0.00%
Poles Set - Tangents	0	0	0.00%
Down Guys Installed	0	0	0.00%
Structures Grounded	0	0	0.00%
Stringing and Clipping (Miles)	0	0	0.00%

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.