



## FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

### Plan of the Day (POD)

Weather Forecast: **Mostly sunny** High: **80°F** / Low: **51°F**  
 Winds: **WNW @ 10-20 mph** Rain Chances: **0%**  
 Rain received this month: **.75 inches**

**Thursday, August 2, 2007** COD **December 31, 2007** **152 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

#### Civil:

- Subgrading from T64-T68
- Continue with fabric and graveling from T76-T79
- Graveling laydown yard

#### Collection:

#### Installation:

#### O & M:

- Preparing for foundation

#### FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection August 7, 2007
- Continue with subgrade from T64-T68
- Place fabric and gravel from T69-T79
- Pour footings for O & M building

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	0	333,000
12 SM Fiber	152,000	151,975	25
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	56,038	0

## General Construction Status



	Complete	Total	% complete
Roads Built	7,105	118,924	6.0%
Roads Subgraded	10,510	118,924	8.8%
Foundations excavated	0	79	0.0%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**