



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly sunny** High: **81°F** / Low: **59°F**

Winds: **ESE @ 5-10 mph** Rain Chances: **0%**

Rain received this month: **.75 inches**

Friday, August 3, 2007 COD **December 31, 2007** **151 Days to COD**

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

Civil:

- Subgrading from T64-T69
- Complete fabric and graveling from T76-T79 today
- Continue to gravel laydown yard

Collection:

Installation:

O & M:

- Pouring footings for foundation

FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection August 7, 2007
- Continue with subgrade from T64-T69
- Place fabric and gravel from T70-T75

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	0	333,000
12 SM Fiber	152,000	151,975	25
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	56,038	0

General Construction Status



	Complete	Total	% complete
Roads Built	9,177	118,924	7.7%
Roads Subgraded	13,110	118,924	11.0%
Foundations excavated	0	79	0.0%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE