



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Severe Thunderstorm Watch** High: **84°F** / Low: **55°F**

Winds: **S @ 10-15 mph** Rain Chances: **40%**

Rain received this month: **1.0 inches**

**Monday, August 13, 2007 COD December 31, 2007 141 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

#### Civil:

- Subgrading from T48-T51
- Placing fabric and graveling from T64-69, & T70

#### Collection:

#### Installation:

#### O & M:

- Pouring concrete for walls

#### FUTURE ACTIVITIES:

- Continue with subgrade from T48-T51
- Place fabric and gravel from T48-T51
- Next scheduled SWPPP inspection August 21, 2007

#### RECEIVING (As of COB Yesterday)

|                   | Total   | Rec'd   | Balance |
|-------------------|---------|---------|---------|
| Bases             | 79      | 0       | 79      |
| Mids              | 79      | 0       | 79      |
| Tops              | 79      | 0       | 79      |
| Nacelles          | 79      | 0       | 79      |
| Controllers       | 79      | 0       | 79      |
| Blades            | 79      | 0       | 79      |
| Hubs              | 79      | 0       | 79      |
| Grounding XFR     | 7       | 0       | 7       |
| PMT XFR           | 79      | 0       | 79      |
| 4/0 Cable         | 504,000 | 494,818 | 9,182   |
| 1000 KCM          | 333,000 | 0       | 333,000 |
| 12 SM Fiber       | 152,000 | 151,975 | 25      |
| 12 MM Fiber       | 144,000 | 144,000 | 0       |
| DLO Substitute    | 27,500  | 28,220  | 0       |
| Copper Clad Steel | 54,000  | 56,038  | 0       |

## General Construction Status



|                                      | Complete | Total   | % complete |
|--------------------------------------|----------|---------|------------|
| Roads Built                          | 15,460   | 118,924 | 13.0%      |
| Roads Subgraded                      | 17,040   | 118,924 | 14.3%      |
| Foundations excavated                | 0        | 79      | 0.0%       |
| Foundations poured and backfilled    | 0        | 79      | 0.0%       |
| Tower Base sections erected          | 0        | 79      | 0.0%       |
| Tower Mid sections erected           | 0        | 79      | 0.0%       |
| Tower top sections erected           | 0        | 79      | 0.0%       |
| Nacelles Installed                   | 0        | 79      | 0.0%       |
| Rotors installed                     | 0        | 79      | 0.0%       |
| Mechanically completed               | 0        | 79      | 0.0%       |
| Pre-Commissioned                     | 0        | 79      | 0.0%       |
| Final Commissioned                   | 0        | 79      | 0.0%       |
| Underground Trenching Installed (ft) | 0        | 0       | 0.0%       |
| Transformers Set/Terminated          | 0        | 79      | 0.0%       |
| (as of COB yesterday)                |          |         |            |

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**