



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Severe Thunderstorm Watch**
 High: **84°F** / Low: **55°F**
 Winds: **S @ 10-15 mph** Rain Chances: **40%**
 Rain received this month: **1.0 inches**

Monday, August 13, 2007 COD January 31, 2008 172 Days to COD

| | | | |
|------------|--------------------------|---------------|------|
| FPL Energy | Otter Tail Power Company | D.H. Blattner | GEWE |
|------------|--------------------------|---------------|------|

Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

Civil:

Collection:

Installation:

O & M:

- Pouring concrete for walls

FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection August 21, 2007

RECEIVING (As of COB Yesterday)

| | Total | Rec'd | Balance |
|-------------------|---------|---------|---------|
| Bases | 27 | 0 | 27 |
| Mids | 27 | 0 | 27 |
| Tops | 27 | 0 | 27 |
| Nacelles | 27 | 0 | 27 |
| Controllers | 27 | 0 | 27 |
| Blades | 27 | 0 | 27 |
| Hubs | 27 | 0 | 27 |
| Grounding XFR | 2 | 0 | 2 |
| PMT XFR | 27 | 0 | 27 |
| 4/0 Cable | 189,000 | 192,882 | 0 |
| 1000 KCM | 315,000 | 0 | 315,000 |
| 12 SM Fiber | 48,000 | 48,000 | 0 |
| 12 MM Fiber | 61,000 | 61,000 | 0 |
| 24 SM Fiber | 36,000 | 36,000 | 0 |
| DLO Substitute | 9,000 | 0 | 9,000 |
| Copper Clad Steel | 21,000 | 20,724 | 276 |

General Construction Status



| | Complete | Total | % complete |
|--------------------------------------|----------|-------|------------|
| Roads Built | 0 | 0 | 0.0% |
| Roads Subgraded | 0 | 0 | 0.0% |
| Foundations excavated | 0 | 27 | 0.0% |
| Foundations poured and backfilled | 0 | 27 | 0.0% |
| Tower Base sections erected | 0 | 27 | 0.0% |
| Tower Mid sections erected | 0 | 27 | 0.0% |
| Tower top sections erected | 0 | 27 | 0.0% |
| Nacelles Installed | 0 | 27 | 0.0% |
| Rotors installed | 0 | 27 | 0.0% |
| Mechanically completed | 0 | 27 | 0.0% |
| Pre-Commissioned | 0 | 27 | 0.0% |
| Final Commissioned | 0 | 27 | 0.0% |
| Underground Trenching Installed (ft) | 0 | 0 | 0.0% |
| Transformers Set/Terminated | 0 | 27 | 0.0% |
| <i>(as of COB yesterday)</i> | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE