



# FPL ENERGY/ LANGDON WIND, LLC

## Interconnect Transmission Line and Substation Construction Project

### Plan of the Day (POD)

Weather Forecast: **Partly Cloudy** High: **71°F** / Low: **52°F**  
 Winds: **N @ 5-10 mph** Rain Chances: **20%**  
 Rain received this month: **1.0 inches**

**Tuesday, August 14, 2007**

**109 Days to Completion**

FPL Energy	Otter Tail Power Company
------------	--------------------------

**Safety/Environmental:**

- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

**Material Delivery:**

**Construction Activities:**

- Pouring concrete for substation
- Continue to frame poles
- Drilling for piers
- Tying rebar

**Future Activities:**

- Continuation of pole deliveries tomorrow, balance of deliveries on August 20, 2007
- Next scheduled SWPPP inspection August 21, 2007

<i>RECEIVING (As of COB yesterday)</i>			
Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	0	1
Manual Disconnect Switch 115kV Manual	1	0	1
Manual Disconnect Switch 34.5kV Manual	1	0	1
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	0	1
CONSTRUCTION		% Complete	
Grading and Fencing			0.00%
Foundations Poured			0.00%
Grounding			0.00%
Conduit			0.00%
Steel			0.00%
Electrical Equipment			0.00%
Bus Work			0.00%
Control Building			0.00%
Control and Power Cable			0.00%
Testing			0.00%

Interconnect Transmission Line
--------------------------------



<i>RECEIVING (As of COB Yesterday)</i>			
MATERIALS	Received	Balance	% Received
Steel Structures	0	8	0.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
1272 Bittern ACSR	0	0	0.00%
795 Drake ACSR	0	0	0.00%
OPGW Arrival	0	0	0.00%
CONSTRUCTION	Complete	Balance	% Complete
Poles Framed	44	153	36.97%
Poles Drilled	44	153	36.97%
Poles Set - Deadends	0	7	0.00%
Poles Set - Tangents	0	146	0.00%
Down Guys Installed	0	0	0.00%
Structures Grounded	44	161	36.97%

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.