



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)

Weather Forecast: **Scattered Thunderstorms** High: **79°F** / Low: **58°F**
Winds: **S @ 10-20 mph** Rain Chances: **40%**
Rain received this month: **.75 inches**

Wednesday, August 8, 2007 COD January 31, 2008 177 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

Civil:

Collection:

Installation:

O & M:

- Forming walls

FUTURE ACTIVITIES:

- Pour concrete for O & M building
- Next scheduled SWPPP inspection August 21, 2007

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Nacelles	27	0	27
Controllers	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	0	315,000
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	0	9,000
Copper Clad Steel	21,000	20,724	276

General Construction Status



	Complete	Total	% complete
Roads Built	0	0	0.0%
Roads Subgraded	0	0	0.0%
Foundations excavated	0	27	0.0%
Foundations poured and backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Nacelles Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	27	0.0%
<i>(as of COB yesterday)</i>			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE