



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **PM Thunderstorms** High: **63°F** / Low: **51°F**

Winds: **ESE @ 16 mph** Rain Chances: **40%**

Rain received this month: **1.0 inches**

**Monday, August 20, 2007 COD December 31, 2007 134 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Speeding and lack of PPE will not be tolerated on site
- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

#### Civil:

- Subgrading from T44-47
- Placing fabric and graveling from T52-T53, T60
- Foundation excavation of T70 & T71
- Pouring seal slabs at T70, T71 & T72
- Installation of bottom rebar at T77 & T78
- Installation of top rebar at T79
- Building bolt cages at T77 & T78
- Forming base at T79
- Pouring base at T76

#### Collection:

#### Installation:

#### O & M:

- Continue preparations for arrival of building components

#### FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection August 21, 2007

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	0	333,000
12 SM Fiber	152,000	151,975	25
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	56,038	0

## General Construction Status



	Complete	Total	% complete
Roads Built	19,481	118,924	16.4%
Roads Subgraded	27,830	118,924	23.4%
Foundations excavated	8	79	10.1%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**