



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **PM Thunderstorms** High: **63°F** / Low: **51°F**
 Winds: **ESE @ 16 mph** Rain Chances: **40%**
 Rain received this month: **1.0 inches**

Monday, August 20, 2007

103 Days to Completion

FPL Energy	Otter Tail Power Company
-------------------	---------------------------------

Safety/Environmental:

- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

Material Delivery:

- Balance of 39 poles to be delivered today

Construction Activities:

- Transformer pad has been poured
- Continue to drill for piers
- Continue to frame and set poles
- Lay conduit if it arrives on site today

Future Activities:

- Next scheduled SWPPP inspection August 21, 2007

<i>RECEIVING (As of COB yesterday)</i>			
Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	0	1
Manual Disconnect Switch 115kV Manual	1	0	1
Manual Disconnect Switch 34.5kV Manual	1	0	1
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	0	1
CONSTRUCTION		% Complete	
Grading and Fencing		0.00%	
Piers Poured		39.00%	
Grounding		0.00%	
Conduit		0.00%	
Steel		0.00%	
Electrical Equipment		0.00%	
Bus Work		0.00%	
Control Building		0.00%	
Control and Power Cable		0.00%	
Testing		0.00%	

Interconnect Transmission Line



<i>RECEIVING (As of COB Yesterday)</i>			
MATERIALS	Received	Balance	% Received
Steel Structures	0	8	0.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
1272 Bittern ACSR	0	0	0.00%
795 Drake ACSR	0	0	0.00%
OPGW Arrival	0	0	0.00%
CONSTRUCTION	Complete	Balance	% Complete
Poles Framed	66	87	43.14%
Poles Drilled	66	87	43.14%
Poles Set - Deadends	0	7	0.00%
Poles Set - Tangents	0	147	0.00%
Down Guys Installed	0	0	0.00%
Structures Grounded	66	95	40.99%

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.