



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Sunny** High: **72°F** / Low: **48°F**

Winds: **NW @ 4 mph** Rain Chances: **0%**

Rain received this month: **1.0 inches**

Wednesday, August 29, 2007 COD December 31, 2007 125 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- **ABSOLUTELY NO RAZOR KNIVES/BOXCUTTERS ALLOWED!!!**
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road
- First Aid/CPR training set for **Sept. 8 @ 7:00 am**
- OSHA 10 hour training concludes today

Civil:

- Subgrading from T13-T18
- Placing fabric and graveling from T60-T63
- Foundation excavation of T42, T43, T61
- Pouring seal slabs at T42 & T43
- Installation of bottom rebar at T52 & T53
- Installation of top rebar at T60 & T64
- Building bolt cages at T50 & T51
- Forming base at T64 & T65
- Pouring base at T65 & T70
- Forming pedestal at T66 & T68
- Pouring pedestal at T66 & T68

Collection:

Installation:

O & M:

- Framing O & M Building

FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection is set for 9-4-07

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	73,816	259,184
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads Built	35,665	118,924	30.0%
Roads Subgraded	50,950	118,924	42.8%
Foundations excavated	26	79	32.9%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE