



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)

Weather Forecast: **Sunny** High: **72°F** / Low: **48°F**
Winds: **NW @ 4 mph** Rain Chances: **0%**
Rain received this month: **1.0 inches**

Wednesday, August 29, 2007 COD January 31, 2008 156 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

<p>Safety/Environmental:</p> <ul style="list-style-type: none"> • ABSOLUTELY NO RAZOR KNIVES/BOXCUTTERS ALLOWED!!! • Watering county and string roads as needed • Appropriate PPE is required at all times! • Maximum speed limit on site is 25 mph for all vehicles • Slow down to 5-10 mph when passing crews working near the road • First Aid/CPR training set for Sept. 8 @ 7:00 am • OSHA 10 hour training concludes today <p>Civil:</p> <p>Collection:</p> <p>Installation:</p> <p>O & M:</p> <ul style="list-style-type: none"> • Framing O & M building <p>FUTURE ACTIVITIES:</p> <ul style="list-style-type: none"> • Next scheduled SWPPP inspection is set for 9-4-07 	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="4" style="text-align: center;"><i>RECEIVING (As of COB Yesterday)</i></th> </tr> <tr style="background-color: #0070C0; color: white;"> <th style="width: 50%;"></th> <th style="width: 12.5%;">Total</th> <th style="width: 12.5%;">Rec'd</th> <th style="width: 12.5%;">Balance</th> </tr> </thead> <tbody> <tr><td>Bases</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Mids</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Tops</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Nacelles</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Controllers</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Blades</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Hubs</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>Grounding XFR</td><td style="text-align: center;">2</td><td style="text-align: center;">0</td><td style="text-align: center;">2</td></tr> <tr><td>PMT XFR</td><td style="text-align: center;">27</td><td style="text-align: center;">0</td><td style="text-align: center;">27</td></tr> <tr><td>4/0 Cable</td><td style="text-align: center;">189,000</td><td style="text-align: center;">192,882</td><td style="text-align: center;">0</td></tr> <tr><td>1000 KCM</td><td style="text-align: center;">315,000</td><td style="text-align: center;">0</td><td style="text-align: center;">315,000</td></tr> <tr><td>12 SM Fiber</td><td style="text-align: center;">48,000</td><td style="text-align: center;">48,000</td><td style="text-align: center;">0</td></tr> <tr><td>12 MM Fiber</td><td style="text-align: center;">61,000</td><td style="text-align: center;">61,000</td><td style="text-align: center;">0</td></tr> <tr><td>24 SM Fiber</td><td style="text-align: center;">36,000</td><td style="text-align: center;">36,000</td><td style="text-align: center;">0</td></tr> <tr><td>DLO Substitute</td><td style="text-align: center;">9,000</td><td style="text-align: center;">9,450</td><td style="text-align: center;">0</td></tr> <tr><td>Copper Clad Steel</td><td style="text-align: center;">21,000</td><td style="text-align: center;">20,724</td><td style="text-align: center;">276</td></tr> </tbody> </table>	<i>RECEIVING (As of COB Yesterday)</i>					Total	Rec'd	Balance	Bases	27	0	27	Mids	27	0	27	Tops	27	0	27	Nacelles	27	0	27	Controllers	27	0	27	Blades	27	0	27	Hubs	27	0	27	Grounding XFR	2	0	2	PMT XFR	27	0	27	4/0 Cable	189,000	192,882	0	1000 KCM	315,000	0	315,000	12 SM Fiber	48,000	48,000	0	12 MM Fiber	61,000	61,000	0	24 SM Fiber	36,000	36,000	0	DLO Substitute	9,000	9,450	0	Copper Clad Steel	21,000	20,724	276
<i>RECEIVING (As of COB Yesterday)</i>																																																																									
	Total	Rec'd	Balance																																																																						
Bases	27	0	27																																																																						
Mids	27	0	27																																																																						
Tops	27	0	27																																																																						
Nacelles	27	0	27																																																																						
Controllers	27	0	27																																																																						
Blades	27	0	27																																																																						
Hubs	27	0	27																																																																						
Grounding XFR	2	0	2																																																																						
PMT XFR	27	0	27																																																																						
4/0 Cable	189,000	192,882	0																																																																						
1000 KCM	315,000	0	315,000																																																																						
12 SM Fiber	48,000	48,000	0																																																																						
12 MM Fiber	61,000	61,000	0																																																																						
24 SM Fiber	36,000	36,000	0																																																																						
DLO Substitute	9,000	9,450	0																																																																						
Copper Clad Steel	21,000	20,724	276																																																																						

General Construction Status

		Complete	Total	% complete
	Roads Built	0	0	0.0%
	Roads Subgraded	0	0	0.0%
	Foundations excavated	0	27	0.0%
	Foundations poured and backfilled	0	27	0.0%
	Tower Base sections erected	0	27	0.0%
	Tower Mid sections erected	0	27	0.0%
	Tower top sections erected	0	27	0.0%
	Nacelles Installed	0	27	0.0%
	Rotors installed	0	27	0.0%
	Mechanically completed	0	27	0.0%
	Pre-Commissioned	0	27	0.0%
	Final Commissioned	0	27	0.0%
	Underground Trenching Installed (ft)	0	0	0.0%
	Transformers Set/Terminated	0	27	0.0%
(as of COB yesterday)				

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE