



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Sunny** High: **81°F** / Low: **52°F**
 Winds: **SSW @ 14 mph** Rain Chances: **20%**

Rain received this month: **1.0 inches**

Thursday, August 30, 2007

93 Days to Completion

FPL Energy	Otter Tail Power Company
-------------------	---------------------------------

Safety/Environmental:

- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

•Material Delivery:

•Construction Activities:

- Continue to lay conduit
- Continue to frame and set poles
- Pour concrete for containment walls
- Backup station service was completed 8/29

•Future Activities:

- Next SWPPP inspection is set for 9-4-07

<i>RECEIVING (As of COB yesterday)</i>			
Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	1	0
Manual Disconnect Switch 115kV Manual	1	1	0
Manual Disconnect Switch 34.5kV Manual	1	1	0
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	0	1
CONSTRUCTION		% Complete	
Grading and Fencing		0.00%	
Piers Poured		100.00%	
Grounding		0.00%	
Conduit		0.00%	
Steel		0.00%	
Electrical Equipment		0.00%	
Bus Work		0.00%	
Control Building		0.00%	
Control and Power Cable		0.00%	
Testing		0.00%	

Interconnect Transmission Line			
---------------------------------------	--	--	--



<i>RECEIVING (As of COB Yesterday)</i>			
MATERIALS	Received	Balance	% Received
Steel Structures	0	8	0.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
1272 Bittern ACSR	0	0	0.00%
795 Drake ACSR	0	0	0.00%
OPGW Arrival	0	0	0.00%
CONSTRUCTION	Complete	Balance	% Complete
Poles Framed	149	4	97.39%
Poles Drilled	144	9	94.12%
Poles Set - Deadends	0	7	0.00%
Poles Set - Tangents	85	62	58.22%
Down Guys Installed	0	0	0.00%
Structures Grounded	140	21	86.96%
Stringing and Clipping (Miles)	0	0	0.00%

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.