



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Mostly Sunny** High: **80°F** / Low: **60°F**

Winds: **E @ 9 mph** Rain Chances: **10%**

Rain received this month: **1.0 inches**

**Friday, August 31, 2007**

**COD December 31, 2007 123 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road
- First Aid/CPR training set for **Sept. 8 @ 7:00 am**

#### Civil:

- Subgrading from T18-T22
- Placing fabric and graveling from T54-T56, T60-T63
- Liming at T27-T32
- Foundation excavation of T44, T45, T46
- Pouring seal slabs at T44, T45 & T46
- Installation of bottom rebar at T40
- Installation of top rebar at T48 & T51
- Building bolt cages at T52 & T53
- Forming base at T50 & T59
- Pouring base at T49 & T50
- Forming pedestal at T60 & T64
- Pouring pedestal at T64 & T65

#### Collection:

#### Installation:

#### O & M:

- Framing O & M Building

#### FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection is set for 9-4-07

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	86,048	246,952
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads Built	42,500	118,924	35.7%
Roads Subgraded	50,950	118,924	42.8%
Foundations excavated	32	79	40.5%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**