



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Sunny and warm** High: **80°F** / Low: **60°F**

Winds: **E @ 5-10 mph** Rain Chances: **0%**

Rain received this month: **1.0 inches**

Tuesday, September 4, 2007 COD December 31, 2007 119 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- SWPPP Inspection Today
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road
- First Aid/CPR training set for **Sept. 8 @ 7:00 am**

Civil:

- Subgrading from T10-T12
- Placing fabric and graveling from T54-T58, T27-T33
- Foundation excavation of T36, T37, T38 & T39
- Pouring seal slabs at T37, T38 & T39
- Installation of bottom rebar at T61 & T62
- Installation of top rebar at T42 & T43
- Building bolt cages at T43 & T61
- Forming base at T40 & T41
- Pouring base at T40 & T53
- Forming pedestal at T51 & T52
- Pouring pedestal at T48 & T51
- Backfill at T76 & T77

Collection:

Installation:

O & M:

- Framing O & M Building

FUTURE ACTIVITIES:

- Monthly Management Meeting/GE Preinstall meeting in Fargo on **September 5**

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	494,818	9,182
1000 KCM	333,000	98,266	234,734
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads Built	59,793	118,924	50.3%
Roads Subgraded	76,123	118,924	64.0%
Foundations excavated	40	79	50.6%
Foundations poured and backfilled	0	79	0.0%
Tower Base sections erected	0	79	0.0%
Tower Mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles Installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-Commissioned	0	79	0.0%
Final Commissioned	0	79	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE